

Ward	Block	Postcode
Arsenal	DEEPDALE	N4 2EH
Arsenal	TAWNEY COURT	N5 1AS
Arsenal	VAUDEVILLE COURT	N4 2QG
Arsenal	GILLESPIE ROAD ESTATE	N5 1LG
Bunhill	CYRUS HOUSE	EC1V 0BU
Bunhill	KESTREL HOUSE	EC1V 8EL
Bunhill	LAGONIER HOUSE	EC1V 3TJ
Bunhill	PERCIVAL ST ESTATE	EC1V 0AG
Bunhill	PLEYDELL ESTATE	EC1V 3SN
Bunhill	REDBRICK ESTATE	EC1V 3QL
Bunhill	THE TRIANGLE	EC1V 0AR
Bunhill	WENLAKE ESTATE	EC1V 3PX
Bunhill	CHADWORTH HOUSE ESTATE	EC1V 3RQ
Bunhill	GAMBIER ESTATE	EC1V 8EH
Bunhill	ST LUKES ESTATE	EC1V 8EH
Bunhill	STAFFORD CRIPPS	EC1V 9ES
Bunhill	WHITBREAD ESTATE	EC1Y 8TD
Bunhill	COLTASH COURT	EC1V 8TD
Bunhill	BANNER ESTATE	EC1Y 8NQ
Bunhill	GEORGE GILLETT COURT	EC1Y 8QH
Bunhill	PEREGRINE HOUSE	EC1V 7PR
Canonbury	HASLAM HOUSE	N1 2HT
Canonbury	CHANNEL ISLANDS ESTATE	N1 2PR

Canonbury	DOUGLAS ESTATE	N1 2PS
Finsbury Park	MEDINA COURT	N7 7PU
Finsbury Park	ANDOVER ESTATE - Docura, Didbin and Noll	N7 7RD
Finsbury Park	HOOD COURT	N7 6QS
Finsbury Park	HADEN COURT	N4 3HR
Finsbury Park	CLIFTON COURT	N4 3PH
Hillrise	HILLRISE MANSIONS ESTATE	N19 3PU
Hillrise	HIGHCROFT ESTATE	N19 3AH
Hillrise	HORNSEY RISE ESTATE	N19 3DU
Hillrise	NEW ORLEANS ESTATE	N19 3UE
Hillrise	REDWOOD COURT	N19 3SN
Hillrise	LEYDEN MANSIONS ESTATE	N19 3AW
Hillrise	ELTHORNE ESTATE	N19 4AF
Hillrise	HORNSEY LANE ESTATE	N19 3YJ
Hillrise	HIGHLANDS ESTATE	N4 5SG
Hillrise	1-23 HOLLY PARK	N4 4AT
Hillrise	LOCHBIE MANSIONS ESTATE	N4 4SB
Hillrise	HILLSIDE ESTATE	N19 3UY
Hillrise	MANCHESTER MANSIONS ESTATE	N19 3NA
Hillrise	MIRANDA ESTATE	N19 3UH
Hillrise	COLEMAN MANSIONS	N8 9EJ
Holloway	CAMDEN ESTATE	N7 9PZ

Holloway	STOCK ORCHARD CRESCENT	9TD
Holloway	LORAINE MANSIONS	N7 8ST
Holloway	POLLARD CLOSE	N7 8UD
Junction	HARGRAVE MANSIONS ESTATE	N19 5XN
Junction	SYCAMORE COURT	N19 5RS
Junction	PEMBERTON GARDENS	N19 5RU
Junction	LONGLEY HOUSE	N19 5HB
Junction	GIRDLESTONE ESTATE	N19 5DR
Laycock	BARRATT HOUSE ESTATE	N1 2AH
St Mary's and St James'	PLEASANT PLACE ESTATE - Tufnell, Tiverton, Brookfield, Fowler, Dawlish and Arundel, 9,10-11, 12-13 Pleasant Place	N1 2BS
St Mary's and St James'	DEVONSHIRE HOUSE	N1 2BE
St Mary's and St James'	BAMPTON HOUSE	N1 2BP
St Mary's and St James'	CARLETON HOUSE	N1 2BQ
St Mary's and St James'	SPRIGGS HOUSE ESTATE	N1 2AJ
St Mary's and St James'	TYNDALE MANSIONS ESTATE	N1 2XG
St Mary's and St James'	HIGHBURY MANSIONS ESTATE	N1 2XF
St Mary's and St James'	HAWES STREET	N1 2UU
St Mary's and St James'	273 UPPER STREET	N1 2UA
St Mary's and St James'	WAKELIN HOUSE ESTATE	N1 2EF
St Mary's and St James'	SEBBON STREET	N1 2EH
St Mary's and St James'	HALTON ROAD	N1 2EN
St Mary's and St James'	HALTON MANSIONS	N1 2BX

St Mary's and St James'	HUME COURT	N1 2EQ
St Mary's and St James'	ASTEYS ROW	N1 2DA
St Mary's and St James'	BARING COURT	N1 3DR
St Mary's and St James'	CUMMING ESTATE	N1 8QA
St Mary's and St James'	SHEPPERTON ROAD	N1 3DH
St Mary's and St James'	ARBON COURT	N1 7AP
St Mary's and St James'	RICHMOND GROVE	N1 2DL
St Peter's and Canalside	FALCON COURT	N1 8EY
St Peter's and Canalside	LANGDON COURT	EC1V 1LH
St Peter's and Canalside	KINGS SQUARE	EC1V 8BA
St Peter's and Canalside	JESSOP COURT	N1 8LG
St Peter's and Canalside	BOREAS WALK	N1 8DX
St Peter's and Canalside	CLUSE COURT	EC1V 3RB
St Peter's and Canalside	COLINSDALE	N1 8DZ
Tollington	ALBERMARLE MANSIONS	N7 6JA
Tollington	HOLLY PARK ESTATE	N4 4BW
Tollington	BENNETT COURT ESTATE	N7 6BN
Tollington	CROUCH HILL COURT	N19 4EN
Tufnell Park	HOLBROOKE COURT ESTATE	N7 0BF
Tufnell Park	TUFNELL PARK ESTATE	N7 0PG
Tufnell Park	TANSLEY CLOSE ESTATE	N7 0HP

Tufnell Park	BRECKNOCK ROAD ESTATE	N19 5AS
Tufnell Park	WILFRED FIENBURGH COURT	N7 0EX
Tufnell Park	DAREN COURT	N7 0EN
Tufnell Park	HILLDROP ESTATE	N7 0QT
Tufnell Park	2 and 4 DALMENEY AVENUE	N7 0FN
Tufnell Park	275 CAMDEN ROAD	N7 0JN
Tufnell Park	MARGARET BONDFIELD	N7 0JB
Tufnell Park	MOELWYN HUGHES COURT	N7 0HU

Status	Notes	Number of units	
Survey approved	Anticipated installation August	20	
Survey approved	Anticipated installation August	24	
Survey approved	No installation timetable provided as yet	36	
Survey pack approved	Cabling anticipated to commence in August	18	
Survey approved	Anticipated installation August	39	
Cabling completed	Live connections ready for network build	106	
Survey approved	Anticipated installation August-September	24	
Survey approved	Works on site end of June	22	
Survey approved	Anticipated installation August-September	102	
Works on site	Works due to complete end June	102	
Survey approved	Anticipated installation August-September	130	
Survey approved	Anticipated installation August-September	29	
Islington technical information ready for survey request	Awaiting request to survey	70	
Cabling completed	Live connections ready for network build	115	
Survey pack approved	Awaiting installation dates	128	
Islington technical information ready for survey request	Awaiting request to survey	60	
Survey pack approved for Farriers House	Awaiting request to survey	60	
Islington technical information ready for survey request	Awaiting request to survey	65	
Islington technical information ready for	Awaiting request to survey	15	
Cabling completed	Live connections ready for network build	17	
Cabling completed	Live connections ready for network build. Final capping underway	211	
Survey pack approved	Anticipated installation August-September	12	
Cabling complete	Live connections ready for network build	190	

Survey pack approved	Cabling anticipated to commence in August	27	
Survey pack approved	Anticipated installation August-September	15	
Works on site	Cabling complete at Noll House moving onto Didbin and Docura	102	
Survey approved	Anticipated installation August-September	24	
Survey pack approved	Anticipated installation August-September	112	
Survey approved	Cabling anticipated to commence in August	87	
Cabling completed	Live connections ready for network build	100	
Survey approved (part estate)	Waltersville Road only has been approved and cabling in August. Further blocks to be submitted for survey	35	
Survey approved	Anticipated installation August-September	128	
Survey approved	Awaiting installation dates	250	
Survey approved	Anticipated installation August-September	40	
Cabling complete	Live connections ready for network build	56	
Survey approved	August installation for Beechcroft Way, St John's Way, Sanders Way, Partington Close, 100 Holland Walk, Mulkern Road	251	
Survey pack approved	Anticipated installation August-September	173	
Survey pack approved	Anticipated installation August-September	22	
Survey pack approved	Anticipated installation August-September		
Survey approved	Cabling anticipated to commence in August	25	
Survey approved	Cabling anticipated to commence in August	81	
Survey approved	Cabling anticipated to commence in August	35	
Survey approved	Cabling anticipated to commence in August	148	
Survey pack approved	Cabling anticipated to commence in August	40	
Survey approved	Anticipated installation August-September	100	

Survey pack approved	No installation timetable provided	153	
Survey approved	Cabling anticipated to commence in August	148	
Survey approved	Cabling anticipated to commence in August	88	
Survey approved	Cabling anticipated to commence in August	149	
Survey approved	Cabling anticipated to commence in August	24	
Survey approved	Cabling anticipated to commence in August	6	
Works on site		24	
Survey pack approved	Cabling anticipated to commence in August	64	
Cabling completed	Live connections ready for network build	22	
Works on site	Cabling near completion		
Islington technical information ready for survey request	Awaiting request to survey	9	
Works on site		10	
Islington technical information ready for survey request	Awaiting request to survey	6	
Cabling completed	Live connections ready for network build	38	
Works on site		25	
Survey approved	Anticipated installation early July	12	
Islington technical information ready for survey request	Awaiting request to survey	49	
Islington technical information ready for survey request	Awaiting request to survey	3	
Cabling completed	Live connections ready for network build	66	
Islington technical information ready for survey request	Awaiting request to survey	26	
Islington technical information ready for survey request	Awaiting request to survey		
Cabling completed	Live connections ready for network build	152	

Islington technical information ready for survey request	Awaiting request to survey	36	
Islington technical information ready for survey request	Awaiting request to survey	18	
Survey approved	Anticipated installation August September	30	
Survey approved	Anticipated installation August September	25	
Technical considerations underway	The survey includes listed buildings which require permission		
Survey approved	Anticipated installation August-September	22	
Survey approved	Cabling anticipated to commence in August	25	
Survey approved	Anticipated installation August September	22	
Survey approved	Anticipated installation August September	36	
Survey approved	All blocks except Eva Martin approved. August start	372	
Survey pack under review	Survey pack needs review site visit tbc		
Islington technical information ready for survey request	Awaiting request to survey	6	
Survey pack under review	Liaising with new build	212	
Islington technical information ready for survey request	Awaiting request to survey	41	
Islington technical information ready for survey request	Awaiting request to survey	16	
Survey pack approved	Anticipated installation August-September	121	
Survey approved	Cabling anticipated to commence in August	112	
Survey approved	Cabling anticipated to commence in August	140	
Islington technical information ready for survey request	Awaiting request to survey	80	
Cabling complete	Live connections ready for network build	141	
Survey approved	No installation timetable provided	37	

Survey approved	Anticipated installation August-September	158	
Cabling complete	Live connections ready for network build	33	
Technical considerations underway	Live connections ready for network build	90	
Survey pack approved	Anticipated installation August-September	75	
Survey pack approved	Anticipated installation August-September	16	
Survey pack approved	Anticipated installation August-September	18	
Survey approved	Cabling anticipated to commence in August	10	
Survey approved	Cabling anticipated to commence in August	42	
		6356	