

Islington Broadband

Update on programme delivery


Currently there are 67 active sites in the programme across the borough with 440 units ready to go live once the operators have completed their network builds.

Community Fibre and Hyperoptic

We continue to work in partnership with Community Fibre and Hyperoptic. Figure 1 shows progress from the last update in April and Appendix 1 attached overleaf provides further detail on connection status by ward.

With a good volume of survey approvals now completed by the delivery team, works on site are gathering pace. The team continue to complete approvals and meet regularly with both operators. Installation works on the Andover Estate are being co-ordinated with the programmed works to take advantage of the scaffolding already in place and minimise disruption for residents – Noll, Docura and Dibdin should all be cabled within 8 weeks.

Figure 1: Total number of units at each stage of the installation process in April and May



G-Network

Clarification and agreement have been reached on points raised by G-Network on the matter of the wayleave. Operational meetings have resumed, and G-Network have indicated that they will sign and return the wayleave imminently.

BT Openreach

No further communications have been received from BT Openreach.